

EXTENSION OF TIME PROPOSAL

1	Name of Work	Removal of Silt and Debris in Kuvempunagara, Singapura, Singapura Layout areas in Ward No. 11 (Kuvempunagara).
2	Amount of Work Portion	4,84,207.00
3	Estimated Cost	Rs. 5.00 Lakhs
4	Name of Contractor	Ravi. R
5	Agreement No	BBMP/EE/Btp Ag No. 195/19-20 Date: 01-02-2020
6	No and date under which work order issued	EE/BTP/BBMP/ WO/195/2019-20 Date: 01-02-2020
7	Time limit originally fixed for completion	80 Days
8	Date of application by the contractor for granting extension of time	12-05-2020
9	Date of receipt of application in the sub division office	12-05-2020
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	422 Days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved AS per AEE Recommendation


Assistant Engineer


ASSISTANT EXECUTIVE ENGINEER
Vidyanarayana Sub-Division
Vidyanarayana Sub-Division, Bangalore-92
Bruhat Bengaluru Mahanagara Palike


Executive Engineer
Byatarayanapura Division, Bangalore-92.
ಬೈ.ಬಿ.ಎ.ಪಾ., ಬೆಂಗಳೂರು.


Chief Engineer
Yelahanka Zone, Bangalore-92.
ಯೆಲಹಂಕೆ ಮಂಡಳಿ
ಬಿ.ಹೆಚ್. ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ